



Project: J-1104 Riverside Apartments

Data date: 18-Sep-26

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Activity % Complete	Total Float	2026					2027				
								Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
J-1104 Riverside Apartments																	
J-1104.1 Sitework & foundations																	
A1000	Mobilize & site setup	5	0	01-Jun-26 A	05-Jun-26 A	100%	0										
A1010	Excavation & footings	15	0	08-Jun-26 A	26-Jun-26 A	100%	0										
A1020	Foundation walls	12	0	29-Jun-26 A	14-Jul-26 A	100%	0										
J-1104.2 Structure																	
A1030	Structural steel	20	3	15-Jul-26 A	11-Aug-26	85%	-6										
A1040	Level 2 framing	18	5	05-Aug-26 A	28-Aug-26	70%	-4										
A1050	Level 3 framing	18	12	31-Aug-26 A	23-Sep-26	35%	-2										
J-1104.3 Envelope																	
A1060	Curtain wall	25	25	24-Sep-26	28-Oct-26	0%	-2										
A1070	Roofing	15	15	29-Oct-26	18-Nov-26	0%	3										
J-1104.4 MEP rough-in																	
A1080	Mechanical rough-in	30	27	01-Oct-26	11-Nov-26	10%	5										
A1090	Electrical rough-in	30	29	05-Oct-26	13-Nov-26	5%	5										
J-1104.5 Interiors																	
A1100	Drywall & taping	35	35	16-Nov-26	04-Jan-27	0%	0										
A1110	Finishes	40	40	21-Dec-26	15-Feb-27	0%	0										
J-1104.6 Closeout																	
A1120	Punch list & closeout	15	15	16-Feb-27	08-Mar-27	0%	0										

Actual work Remaining work Critical remaining work Data date